



# Microreactor Program Review: Demonstration Support Area - MAGNET


INL: T.J. Morton, Jeremy Hartvigsen, Zack Sellers, Piyush Sabharwall

LANL: Bob Reid and Katrina Sweetland




# MAGNET Status

- Preparing for arrival of e37 test article from LANL in May
  - Heaters and controller ordered
  - Working on procurement for low-pressure blower
  - Collaborating with LANL and Westinghouse on instrumentation and controls
- Mezzanine design complete – working towards April construction
- PCU design in progress



Mezzanine Design  
(replaces temporary  
scaffolding)




Support Structure  
for e37

# Single Heat Pipe Test Digital Twin Collaboration



*MAGNET Control Station*




*Virtual Image of Test Article via Microsoft HoloLens for Digital Twin Effort*

- Single heat pipe testing in MAGNET to demonstrate MAGNET's operation (heater control, instrumentation, and gas cooling flow rate control were all validated)
- Collaborated with researchers from across INL to demonstrate a small-scale digital twin using machine learning to maintain steady state.

# MAGNET / He-CTF Commercial Developer HX Testing

- Successfully tested proprietary HX design for commercial microreactor developer
- Ran helium at 70 g/s at design temperature and pressure (650°C and 22 bar)
- Air at 220 g/s at 3 bar and 350°C (air out of HX at 630°C)



## e37 Testing

- Slow start up to 550°C with no cooling flow – measure strain
- Slow isothermal start up to 600°C with no cooling flow – measure cool down rate to ambient
- Slow isothermal start up to 600°C with low cooling gas flow
- Slow isothermal start up to 600°C with intermediate cooling gas flow
- Slow isothermal start up to 650°C with intermediate cooling gas flow
- Simulation of failed heat pipes
- Additional testing as permitted by schedule, funding, and operations management



E37 with Shipping  
Cart

## Power Conversion Unit Integration with MAGNET

- Original equipment - Capstone C30 (obsolete unit no longer in production)
- Modified by Barber-Nichols to run on N<sub>2</sub>
- Working with both companies to obtain design information (drawings, ASME calculations, etc)
- CTD-IES is willing to augment funding for procurements and construction of PCU integration
- Construction drawings in progress
  - Awaiting piping/component design info for piping design
  - Awaiting electrical info for electrical design

## MAGNET Timeline

- Mezzanine construction – April to May 2023
- e37 installation – May to July 2023
- Complete installation of e37 – August 2023
- e37 testing – August to October (potentially open ended)
- PCU integration – October 2023 ?
- Complete phase II construction for He-CTF – July 30
- External manufacturer testing in support of SCO microreactor program (one test article) – August to September



**MRP** Microreactor  
Program